# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Improvements & Construction of culverts and damaged Covering slab in Dasarahalli ward No 15 |
| 2 | Sanctioned Estimate No. & Date | EE/DD/TS/158/13-14 Dated. 30/10/13 |
| 3 | Head of Account which is chargeable | P. Code No. 1771 |
| 4 | Instrument Order NO. & Date | EE/DD/ WO/171/13-14 Dated. 19/12/13 |
| 5 | Name Of Contractor | Sri. Pradeep. M. R. No. 293, 6th Cross. 1st Main road, Narasimhaswamy Layout, Laggere, Peenya Post, Bangalore 560 058. |
| 6 a | Time Stipulated for Completion of work | 90 days |
| b | Delay in Exculpation of Work | |
| 7 | Measurement recorded in | MB. No. 1709/12-13 P. No. 36 To 38 |
| 8 | Check Measurement of the Asst | 1709/12-13 36-38 |
| 9 | Name of the office/official in charge of the work | AEE (DSD) |
| 10 | a) Asst. Eng/junior Eng | N. C. Vasudeva AR |
| | b) Asst. Exe Engineer | Ravi Shankar ARR |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 5.00 | 4,94,544/- | — | 456/- |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER

ASSISTANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಕ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073